

EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Back 2 dining at (Kalyanna Temple) Apoorva Apartment Back side ward in ward no 10, Kalyanna Sub Division
2	Amount of Work Portion	19,99,849.60
3	Estimated Cost	20.00 Lakhs
4	Name of contractor	KRIDL
5	Agreement No.	463 / 21/02/14
6	No. and date under which work order issued	EE/BTP/BBMP/KRIDL/wo/463/13-14 Dte - 21/02/14
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	15/05/2014
9	Date of receipt of application in the sub division office	15/05/2014
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	100 days
15	Date of recommending time limit applied for	31/08/2014
16	Whether the original application of the contractor is enclosed.	- No -
17	Balance of work remaining to be done	20.00 Lakhs
18	Probable time required for completion of remaining work	100 days
19	Cost of work charged establishment charged on the work after the expiry of original period.	- Nil -
20	Whether notice as per clause of contract has been issued.	- No -
21	Remarks of the AEE and the daily rate of penalty proposed	work was delayed has started work was going on at the same rate
22	Remarks of the EE with the daily rate of penalty proposed	As recommended by AEE

30/05/14
Assistant Engineer

[Signature]
Executive Engineer
Byatarayanapura Division
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore - 560 092

Assistant Executive Engineer

Byatarayanapura Sub Division
BBMP, Bangalore - 97

To Withstand penalty
Chief Engineer
Yelahanka Zone
Bhath Bangalore Mahanagar
Bangalore 97